



Chief Procurement Office

Bill Grunloh, Department of Transportation - Construction

Emergency Purchase Extension

Reference #

ES 25-07

Agency

Illinois Department of Transportation, District 8

Division

Office of Highways Project Implementation

Address

1102 Eastport Plaza Drive

City

Collinsville

State

IL

Zip

62234

Contractor/Vendor

Keller Construction Company

Address

22 Illini Drive

City

Glen Carbon

State

IL

Zip

62034

Extension Justification

Original Emergency Term Start Date 06/05/25

Original Emergency Term End Date 09/02/25

Amount of original \$4,250,000.00

Actual or Estimated* Estimated*

Expected Extension Start Date 09/03/25

Expected Extension End Date* 11/16/25

Amount of this expenditure is

Actual or Estimated*

(*Estimated end date and cost will be reported later.)

Select the type of funding to be used. ☐ Federal Funds ☐ State Appropriated Funds ☐ State Grant Funds ☐ Other

Describe the scope of the original emergency (supply, service, etc.).

The embankment of the Beltline in Collinsville has failed, closed on lane east bound, and presents a safety issue for motorist traveling this roadway. Work is urgently needed to install a retaining wall with tie-backs, restore the failed slope and wing wall, as well as provide all needed additional work plus traffic control to complete the needed repairs safely in a timely manner.

Describe the scope of the extension (supply, service, etc.). Show justification for extending the original emergency contract, and explain why the extension need cannot be met through a competitive process.

The design of the proposed repair has needed to change due to ongoing contractor prep work and reviews of the job site.

Was authorization to proceed verbally given? ☒ Yes ☐ No

Term of emergency procurement shall not exceed 90 days. Contract may be extended beyond 90 days if CPO determines additional time is necessary; however, prior to execution of extension.



Reference #

ES 25-07

Signatures

I am requesting an extension of the requested emergency contract. I know and understand the contents of this statement and all statements herein are true and correct to the best of my knowledge.

Agency Signature

Joseph Monroe Digitally signed by Joseph Monroe
Date: 2025.08.01 15:56:55 -05'00'

Title

District 8 Operations Engineer

Printed Name

Josep Monroe

Date

08/01/25

After a complete review of the circumstances relating to the need for extending the existing emergency contract, CPO/SPO approval is given.

CPO/SPO Signature

Date

8/4/25